

Injector and Main Linac

Fumio Furuta, Peter Quigley
Cornell University


- Introduction
- Injector status
- Main Linac status
- Next steps

Injector Cyomodule (ICM):

- **High beam loading**
 - Small $Q_L \sim 5 \cdot 10^4$ to $4 \cdot 10^5$
 - Large bandwidth $\Delta f \sim 2$ to 13 kHz

Field stability requirements:

- $\sigma_A/A \sim 1 \cdot 10^{-3}$
- $\sigma_\phi \sim 1$ deg




Main Linac Cyomodule (MLC):

- **No (almost) beam loading**
 - High $Q_L \sim 6 \cdot 10^7$
 - **Small bandwidth $\Delta f \sim 10$ Hz**
- Field stability requirements:
 - $\sigma_A/A \sim 1 \cdot 10^{-4}$
 - $\sigma_\phi \sim 0.15$ deg

42, 78, 114, 150 MeV





<http://www.classe.cornell.edu/Research/SRF/SrfNews2010.html>



- Number of 2-cell cavities 5
- Acceleration per cavity 1 – 3 MeV
- Accelerating gradient 4.3 – 13.0 MV/m
- R/Q (linac definition) 222 Ohm
- Qext $4.6 \times 10^4 - 4.1 \times 10^5$
- Total 2K / 5K / 80K loads: **30W / 60W / 700W**


- Number of HOM loads 6
- HOM power per cavity **40 W**
- Couplers per cavity 2
- RF power per cavity **120 kW**
- Amplitude/phase stability $10^{-3} / 0.1^\circ$ (rms)
- ICM length 5 m




Intrinsic quality factor Q vs. accelerating field E_{acc} of the injector SRF cavities at 1.8K after rework of the cryomodule.

Coupler Pulse Processing

Pulse processing (1.5 msec, 50 Hz) of new couplers installed in the injector cryomodule



Processing history



Time required to reach 50 kW

➤ Injector Cryomodule (ICM):

- Installed in L0E.
- Completed 4K cooldown on 06/09/2016.
- Performed 2K pump-down for system check on 06/15/2016. Returned to 4K operation.
- Currently operating at 4K.
- LLRF connections in progress.



➤ Injector Cryomodule (ICM):

- Helium vessel to insulation vacuum leak:
 - This leak has existed since 2009 L0 installation. Installed active pumping turbo and successfully operated ICM without issue.
 - For the L0E ICM installation, vacuum vessel is actively pumped with two 150 L/s turbo pumps and activated charcoal bags mounted in vacuum vessel.
- At room temperature:
 - Base Pressure: $1e-5$ torr.
 - Leak rate: $\sim 6e-5$ torr-liter/sec.
- At 4K operation:
 - Base pressure: $4e-7$ torr.

➤ Klystrons:

- Installed on L0E Mezzanine
- All power, water, instrumentation, LLRF connected.
- RF waveguide 98% installed. Final component installation in progress.

➤ Initial RF power testing is tentatively scheduled to start the week of 08/01.




After turn RF on ,,,

- LLRF system check.
- Coupler conditioning.
- Measure Q vs E.
- HOM calibration.
- Check HP helium gas cooling (needs operating couplers at high forward power).
- **coordinate with gun staff and others to get 1 mA through the injector to the dump.**





Image; moving MLC to Wilson lab, Mar2015.

Un-stiffened Cavity




Stiffened Cavity





- | | | | |
|------------------------------|-------------------------------------|-----------------------------|------------------------------|
| ▪ Number of 7-cell cavities | 6 | ▪ Number of HOM loads | 7 |
| ▪ Acceleration gradient | 16.2 MV/m | ▪ HOM power per cavity | 200 W |
| ▪ R/Q (linac definition) | 774 Ohm | ▪ Couplers per cavity | 1 |
| ▪ Qext | 6.5×10^7 | ▪ RF power per cavity | 5 kW |
| ▪ Total 2K / 5K / 80K loads: | 76W / 70W / 1500W | ▪ Amplitude/phase stability | $10^{-4} / 0.05^\circ$ (rms) |
| | | ▪ Module length | 9.8 m |


Three layers of magnetic shielding:

- Vacuum Vessel (carbon steel)
- 80/40 K magnetic shield enclosing the cold mass
- 2 K magnetic shield enclosing individual cavities




MLC Cooling schematic






- Cavity RF test
- Tuner test
- HOM scan
- Microphonics meas.

■ Initial cool ■ 1st thermal cycle w/ fast cool ■ 2nd thermal cycle w/ slow cool




- 5 of 6 cavities had achieved MLC design gradient of 16.2MV/m at 1.8K in MLC.



MLC cavity Q_0 at 16.2MV/m, 1.8K



- 4 of 6 cavities had achieved design Q_0 of $2.0E+10$ at 1.8K.




- Plot shows the temp. profiles on top and bottom of Helium tank.
- To pass through the T_c
 - Fast cool down w/ large dT ; **~10min.** for 6 cavities.
 - Slow cool down w/ small dT ; **~20hrs** for 6 cavities.




Impact of thermal cycling

■ Initial cool ● 1st thermal cycle w/ fast cool ✕ 2nd thermal cycle w/ slow cool





Thermal cycle with small temp. gradient over cavity improved Q_0 .


Tune has been done on all six cavities in 1.8K, successfully.




Temperature		1.8K			
		Before tuned [MHz]	After Tuned [MHz]	Tuning range	df/dp
Design		1299.700	1300.0000		
Cavity#1	un-stiffened	1299.525	1300.0000	+470kHz	38 Hz/torr (29 Hz/mbar)
Cavity#2	Stiffened	1299.724	1300.0000	+270kHz	15 Hz/torr (11 Hz/mbar)
Cavity#3	Un-stiffened	1299.650	1300.0002	+340kHz	46 Hz/torr (35 Hz/mbar)
Cavity#4	Stiffened	1299.615	1299.996	+381kHz	17 Hz/torr (13 Hz/mbar)
Cavity#5	Un-stiffened	1299.677	1300.000	+323kHz	33 Hz/torr (25 Hz/mbar)
Cavity#6	Stiffened	1299.554	1299.939	+385kHz	19 Hz/torr (14 Hz/mbar)



Dipole HOMs on MLC were strongly damped below $Q \sim 10^4$. Consistent with HTC and simulation results.




- Preliminary results of mechanical vibration peaks on MLC.
- stiffened and un-stiffened cavities had similar peak.



Initial measurements showed,

- Stiffened cavities had ~30Hz detuning, Un-stiffened cavities had ~150Hz detuning (ERL design ~20Hz, CBETA 50~100Hz).
- MLC had no optimization against detuning when these data were taken.



- the vibration peak of ~60Hz seemed to make high gain on detuning on un-stiffened cavities.
- Identification of vibration source, vibration-elimination or isolation are needed.

Identify and isolate the vibration sources

Measured with Cavity#2 (stiffened)

1) Pump Skid ON

80K flow was 7.5 g/s (high flow)

5K flow was 1.8 g/s



2) Pump skid Off

80K flow was 2.425 g/s (low flow)

5K flow was 1.6 g/s

Insulation vacuum turbo pumps
ON valve Open.



3) Pump skid Off




80K flow was 2.425 g/s (low flow)

5K flow was 1.6 g/s

Insulation vacuum turbo pumps off,
valve shut.

measurements were done by
directly measuring the voltage
on the piezo B sensor

measurements were done by
directly measuring the voltage
on the piezo B sensor



- Cooling down to 1.8 K again, re-instate running conditions.
- Run LLRF and analyse free run data.
- Analyse pressure sensor data (1.8 K system)

	Cajon Ultra Torr; Cajon
Transient Response (time constant):	8 msec
Diaphragm resonant frequency:	2700 - 5500 Hz dep

- Take more accelerometer data.
- Add pneumatic dampers to pump-skids and other vibrations generators.
- Measure HOM spectra of the remaining cavities.



- Injector and Main Linac are commissioned, tested, and ready for CBETA.
- Some optimization remains for the MLC.
- Injector cryomodule will be turned RF on next week, the week of Aug. 1st. LLRF system check, coupler conditioning, Qo meas., and HOM meas. are planed.
- Main Linac Cryomodule is maintained at 4K currently, waiting cool down to 1.8K again. more optimizations for LLRF and microphonics are planed.